FINAL QUALITY ASSURANCE INSPECTION					
PM: Date:		CS:	Date:	PASS: Y	or N
COMMUNITY:	LOT:	STO DA	TE:	PM	CS
ADDRESS:					
Kitchen			Additional Notes:	V	V
Turn on all water sources first thing & le	et run for dur	ation of the QA			
Cabinet door: adjusted, scratch free & f					
Cabinet drawers: adjusted, scratch free	& functioning	g properly			
Cabinet: clean inside & out					
Cabinet: properly secured to walls					
Lazy susan: shelves checked & functioni	ing properly				
Microwave outlet: cut is proper size					
Cabinet: all scribe complete, no extra sc	rew holes				
Dishwasher: has been cycled, checked f	or leaks				
Dishwasher: properly secured					
Range: burners checked, anti-tip installe	ed				
Microwave: venting complete, light & fi	lter checked				
Refrigerator: optional, installed & asem	bled				
Appliances: checked for scratches & din	gs				
All appliances are clean & working					
All warranty information placed in warr	anty drawer i	n kitchen			
Countertops: checked for scratches, chi	ps or flaws				
Countertops: seams are tight					
Countertops: clean & defect free					
Selfedge: puttied & stained					
Backsplash: caulking complete & free of	f any voids				
Backsplash: grout is complete & free of	any voids				
Backsplash: clean of any excessive caule	king or grout				
Sink: no scratches, dings or flaws					
Sink: caulking is complete with no voids	i				
Sink: checked for leaks & fittings are tig	ht				
Faucet: hot & cold are correct					
Faucet: clean & defect free					
Disposal: has been ran & is debris free					
Flooring: checked for tears, nicks or oth	er defects				
Flooring: clean & properly installed					
Outlets: have been checked & are in wo	orking order				
Walls: inspected for defects					
Walls: all touch-up complete					
Windows: proper install, operation, scre					
Windows: clean includes paint & excess					
Window sills: caulking & paint touch-up	complete				
Baseboards: caulking & paint touch-up	complete				
Doors: caulking & paint complete incluc	les door trim				
Door stops, knobs complete & function					
Door jamb, casing: all touch-ups comple	ete				

FINAL QUALITY ASSURANCE INSPECTION			
Dining Room	Additional Notes:	V	\checkmark
Walls: inspected for defects			
Walls: all touch-up complete			
Windows: proper install, operation, screens & locks			
Windows: clean, includes paint & excessive caulking			
Window sills: all caulking & paint touch-up complete			
Baseboards: all caulking & paint touch-up is complete			
Doors: caulking & paint complete includes door trim			
Door stops, knobs complete & function properly			
Door jambs, casing: All touch-ups complete			
Flooring: checked for tears, nicks or other defects			
Flooring: clean & properly installed			
Outlets: have been checked & are in working order			
Light fixture has been inspected for bulbs & other defects			
Living Room	Additional Notes:	V	V
Windows: proper install, operation, screens & locks			
Baseboards: caulking & paint touch-up complete			
Window sills: caulking & paint touch-up complete			
Door stops, knobs complete & function properly			
Door jamb, casing: All touch-ups complete			
Doors: caulking & paint touch-up comoplete			
Windows: clean, inludes paint & excessive caulking			
Flooring: checked for tears, nicks or other defects			
Outlets: have been checked & are in working order			
Light fixture: all bulbs in working order			
Light fixture: checked for scratches, nicks or other flaws			
Light fixture: properly secured & functions			
Fire place: flame working & fan with switches			
Fire place: all tile & grout are defect free			
Fire place: all trim touch-up is complete			
Fire place: mantel has been thouroughly inspected			
Fire place: has been cleaned & touched up			
Slider door: adjusted & locks properly			
Slider door: screen installed & functions properly			
Slider door: track is clean & debris free			
Slider door is clean & free of excessive caulking/paint			
Entry door: weather stripping installed			
Entry door: knob/deadbolt installed & functions properly			
Entry door: touch-up complete & is defect free			
Entry door: threshold adjusted & stained			
Entryway: tile/grout has been inspected			
Entry door: keys tested & turned into sales team			
Entryway: casing/base, caulking & touch-up complete			
Light fixture entryway: bulb(s) have been checked			
Light fixture entryway: checked for defects			
Light fixture entryway: clean & properly secured			
-one incore entry way, orean a property secured			

FINAL QUALITY ASSURANCE INSPECTION			
Hallways	Additional Notes:	V	\checkmark
Walls: inspected for defects			
Walls: paint touch-up complete			
Doors: caulking & paint touch-up complete			
Door jamb, casing: all touch-ups complete			
Door stops, knobs complete & function properly			
Closets: shelving complete has been inspected			
Outlets: have been checked & are in working order			
Furnace: has been run through a cycle			
Furnace: new filter has been installed			
A/C or heat pump: has been cycled			
Thermostat has been mounted properly & has power			
Bathroom #1	Additional Notes:		V
Sink: checked for scratches or other defects			
Sink: caulking in place & properly installed			
Sink: pipe fittings are tight NO leaks			
Faucet: hot & cold are correct			
Faucet: clean & defect free			
Backsplash: caulking complete & free of voids			
Backsplash: grout complete & void free			
Backsplash: clean of excessive grout, caulking or other			
Cabinets: door/drawer adjustment have been made			
Cabinets: doors/drawers checked for any defects			
Cabinets: properly secured			
Cabinets: are clean inside & out			
Countertops: checked for scratches, chips or other defects			
Countertops: seams are tight & have been installed properly			
Countertops: clean & defect free			
Self edge has been puttied & stained			
Flooring: checked for tears, nicks & other defects			
Flooring: clean & properly installed			
Outlets: have been checked & are in working order			
Walls: inspected for defects			
Walls: touch-up has been completed			
Windows: proper install, operation, screens & locks			
Windows: clean, includes excessive paint/caulking			
Baseboards: caulking & paint touch-up complete			
Window sills: caulking & paint touch-up complete			
Doors: caulking & paint touch-up complete			
Door jamb, casing touch-up is complete			
Door stop/ knob, complete & functions properly			[
Bathtub: inspected for chips, scratches or other defects			[
Bathtub: enclosure & floor, caulking is complete			
Faucet: hot & cold are correct			
Toilet: inspected for chips, scratches or other defects			

FINAL QUALITY ASSURANCE INSPECTION			
Bathroom #1	Additional Notes:	V	\checkmark
Toilet: has been inspected for leaks			
Toilet: has been adjusted properly			
Toilet: caulking has been properly installed			
Light fixture: all bulbs have been checked			
Light fixture: inspected for scratches, chips or other defects			
Light fixture: has been installed level			
All bath hardware is properly installed			
Mirrors: properly installed & defect free			
Master Bathroom	Additional Notes:	V	M
Sink: checked for sctaches or other defects			
Sink: caulking in place & properly installed			
Sink: pipe fittings are tight & there are no leaks			
Faucet: hot & cold are correct			
Faucet: clean & defect free			
Backsplash: caulking is complete & free of any voids			
Backsplash: grout is complete & free of any voids			
Cabinets: doors/drawers adjustments have been made			
Cabinets: doors/drawers checked for any defects			
Cabinets: have been properly secured			
Cabinets: are clean inside & out			
Countertop: inspected for scratches or other defects			
Countertop: seams are tight & have been installed properly			
Countertop: clean & free of any defects			
Self edge has been puttied & stained			
Flooring: checked for tears, nicks & other defects			
Flooring: is clean & properly installed			
Outlets: have been checked & in working order			
Walls: checked for defects			
Walls: touch-up has been completed			
Windows: proper install, operation screens & locks			
Windows: clean, includes excessive paint & caulking			
Baseboards: caulking & paint touch-up is complete			
Window sill: caulking & paint touch-up is complete			
Doors: caulking & paint touch-up is complete			
Door jamb, casing touch-up is complete			
Door stop/knob complete & functions properly			
Bathtubs: inspected for scratches, chips or other defects			
Bathtub: enclosure & floor, caulking is complete			
Faucet: hot & cold are correct			
Toilet: inspected for chips, scratches or other defects			
Toilet: has been inspected for leaks			
Toilet: has been adjusted properly			
Toilet: caulking has been properly installed			
Light fixture: all bulbs have been checked			
Light fixture: inspected scratches, chips or other defects			

FINAL QUALITY ASSURANC	E INSPECTION		
Bedroom # 1	Additional Notes:	\checkmark	V
Flooring: clean, proper install & defect free			
Walls: inspected for defects			
Walls: all touch-up has been complete			
Windows: proper install, operation, screens & locks			
Windows: clean includes excessive paint & caulking			
Window sill: caulking & paint touch-up complete			
Baseboards: caulking & paint touch-up is complete			
Doors: caulking & paint touch-up complete			
Door jamb, casing touch-up is complete			
Door stop/ knob complete & functions properly			
Closet: shelving complete & has been inspected			
Closets: baseboard/ walls touch-up complete			
Outlets: have been checked & are working properly			
Light fixture: inspected for chips, scratches or other defects			
Light fixture: all bulbs have been checked			
Bedroom # 2	Additional Notes:		\checkmark
Flooring: clean, proper install & defect free			
Walls: checked for defects			
Walls: all touch-up is complete			
Windows: proper install, operation, screens & locks			
Windows: clean includes excessive paint & caulking			
Window sills: caulking & paint touch-up complete			
Baseboards: caulking & paint touch-up is complete			
Doors: caulking & paint touch-up is complete			
Door jamb, casing touch-up complete			
Door stops/ knobs complete & functions proper			
Closets: shelving complete & has beeen inspected			
Closets: baseboards/ wall touch-up is complete			
Outlets: have been checked & are working properly			
Light fixture: all bulbs have been checked			
Light fixture: inspected for chips, scratches or other defects			
Bedroom # 3 or Den	Additional Notes:	V	V
Flooring: clean, proper install & defect free			
Walls: inspected for defects			
Walls: touch-up is complete			
Windows: proper install, operation, screens & locks			
Windows: clean includes excessive paint or caulking			
Windows: clean includes excessive paint of caulking Window sills: caulking & paint touch-up is complete			
Baseboards: caulking & paint touch-up is complete			
Doors: caulking & paint touch-up is complete			
Door jamb, casing touch-up is complete			
Door stops/knobs complete & function properly			
Closets: shelving installed & has been inspected			
Ciosets. Sheiving installed & has been inspected			

FINAL QUALITY ASSURANCE			
Bedroom # 3 or Den	Additional Notes:	$\mathbf{\nabla}$	$\mathbf{\nabla}$
Closets: baseboards/ wall touch-up is complete			
Outlets: have been checked & are working properly			
Light fixture: all bulbs have been checked			
Light fixture: inspected for chips, scratches or other defects			
Master Bedroom	Additional Notes:	Ø	$\mathbf{\nabla}$
Flooring: clean, proper install & defect free			
Walls: inspected for defects			
Walls: touch-up is complete			
Windows: proper install, operation, screen & locks			
Windows: clean includes excessive paint or caulking			
Window sills: caulking & paint touch-up complete			
Baseboards: caulking & paint touch-up is complete			
Doors: caulking & paint touch-up complete			
Door jamb, casing touch-up complete			
Door stops/knob complete & functions properly			
Closets: shelving in place & has been inspected			
Closets: baseboards/ wall touch-up is complete			
Outlets: have been checked & are working properly			
Light fixture: all bulbs have been checked			
Light fixture: inspected for chips, scratches or other defects			
Utility Room	Additional Notes:	V	V
Flooring: clean, proper install & defect free			
Walls: inspected for defects			
Walls: touch-up is complete			
Windows: proper install, operation, screen & locks			
Windows: clean includes excessive paint or caulking			
Baseboards: caulking & paint touch-up is complete			
Doors: caulking & touch-up complete			
Door jambs, casing touch-up complete			
Door stops/ knobs complete & function properly			
Outlets: have been checked & are working properly			
Washer hook-up & trim is complete			
Dryer vent complete, sticking out min. of 2"			
Attic	Additional Notes:	V	V
Insulation in place			
Attic light in place & working			
Verify primary & secondary condensate lines are properly installed	d		
Verify condensate pan is clean			
Crawlspace	Additional Notes:		V
Verify insulation			<u> </u>
Verify main sewer connection			
Verify main water line is insulated			
Crawlspace is clean			
Crawl lid is insulated			

FINAL QUALITY ASSURANCE INSPECTION				
Garage	Additional Notes:	\checkmark	\checkmark	
Garage is clean & hosed out				
Outlets: have been checked & all work				
Garage slab has correct amount of cut or tooled joints				
Garage door latches correctly & is defect free				
Electrical panel is clearly marked				
Mandoor: inspected for any defect touch-up complete				
Mandoor: weather stripping installed				
Mandoor: threshold adjusted & stained				
Door knob functions properly				
Siding: all penetrations have been caulked & painted				
Exterior	Additional Notes:	V	\checkmark	
Property Pins Located & Marked				
Driveway: clean & has been hosed off				
Driveway: proper amount of cut or tool joints				
Garage door checked for dings or other defects				
Garage lights are straight & defect free				
Windows: clean includes excessive paint or caulking				
Screens are in place & in good condition				
Siding: over driven nails have been caulked & painted				
Siding: checked for damage & is defect free				
Trim: checked for damage & is defect free				
Exterior: all caulking & paint touch-up is complete				
Rear patio: clean & no defects				
Fascia: nail & joints have been caulked				
Roof: visually inspected & no defects found				
Roof: flashing installed correctly & siding is nailed				
Roof: ALL vents & pipe flashing installed				
Roof: all plumbing "test caps" are removed				
Foundation: all vent screens are in tact				
Front patio: clean & hose off				
Front patio: correct amount of cuts or tool joints				
Columns: straight & plumb				
Columns: caulk & paint touch-up complete				
Soffit: nailed correctly				
Soffit: caulking & painting touch-up complete				
Entry door: all touch-up complete no defects				
Threshold block in place & painted				
Entry door: knob/handle set inspected for defects				